1	Urban Forest Program - Planting Season 2023 - Physical Projects															
	Stages															
Project	Delivery method	Key Driver (PLUF+)	Planning / design / documentation / codesign	Aprox due.	Ordering / allocation of stock	Aprox due.	Site preparation	Aprox due.	Advising community	Aprox due.	Engaging contractor	Aprox due.	Construction / delivery / event	Aprox due	Budg estim	jet nate 23/23
Vic Park Leafy Streets																
Street infill planting	Tree planting contractor list	PF	Complete	Sep-22	Complete	Oct-22	NA		In progress	Jun-23	Complete	Jun-23	In progress	June-Sept 2023	\$	125,000
Street tree requests replacements etc.	Tree planting contractor list		Complete		Complete	Oct-22			In progress	Jul-23	Complete	Jul-23	In progress	June-Sept 2023		100,000
Vic Park Green Basins	Tribe planting contractor lies	11.1.1.1.1	Copiece	1000		00.22	1	I	p. 09. 000		o sp.ioto	100.1 20	p. 09. 000		<b>+</b>	100,000
Projects undertaken in 21/22 PS 3 Merton St 11 Esperance St 11 Huntingdon St	Budget spent out of 22/23 allocation														\$	81,000
Albany Hwy Greening																
393 Albany Hwy Cnr Leonard St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Sep-23	NA		Required later stage	Aug-23	In progress	Aug-23	Required later stage	Nov-23	\$	83,000
493 Albany Hwy - Cnr Temple St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Sep-23	NA		Required later stage	Aug-23	In progress	Aug-23	Required later stage	Nov-23		
Westminster St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Sep-23	NA		Required later stage	Aug-23	In progress	Aug-23	Required later stage	Nov-23		
Parks																
<u> </u>	Construction Tender /													Jul-23		
Rotary Park	Community Planting Event	EvR +DB	Complete	Dec-22	Complete	Feb-23	Complete	Jul-23	Complete	Jun-23	Complete	May-23	Complete		\$	55,000
Urban Ecosystems																
Kent Street Verge stg 3	Construction Tender / Community Planting Event	DB +SS	Complete	Oct-22	Complete	Oct-22	Complete	Jul-23	Complete	Jun-23	Complete	May-23	Complete	Jul-23	\$	131,000
Urban EcoSystem/ Green Basin 1st `	Year infill															
11 Esperance St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jul-23	\$	45,000
3 Merton St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jun-23		
20 Huntingdon St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jul-23		
Forward Reserve	Staff Planting Event	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jul-23		
22 Gallipoli St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Aug-23		
76 Gallipoli St - Bus stop	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Aug-23		
5 Mackie St -Bus Stop	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jun-23		
Fraser Park	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23		
Houghton Reserve	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23		
Kent St Stage 2	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23		
76 Canterbury St	Contractor		Complete		Complete		Complete	May-23	NA		Complete		Complete	Jun-23		
25 Boundary Rd	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23		
Urban Forest at Home																
Plant Giveaway	Internal Delivery	DB + AH	Complete	Sep-22	Complete	Oct-22	NA	-	Complete	Oct-April 2023	NA		Complete	May-23	\$	20,000
Urban Forest Grant																
Montessori School		AH +DB	Complete		NA		NA		Complete	Mar-23	NA		In progress	Sep-23	\$	7,500
Bread Espresso		AH +DB	Complete		NA		NA		Complete		NA		In progress	Sep-23	\$	9,500
Harold Hawthorn Centre			Complete		NA		NA		Complete		NA		In progress	Sep-23	\$	10,000
others - non physical	1				ı	1		1				1		,		-,
canopy analysis			Complete												\$	79,000